LOUISIANA PUBLIC SERVICE COMMISSION
FOLLOW-UP QUESTIONS TO ELECTRIC UTILITES ON WINTER STORM EVENT
RESPONSES OF CLECO POWER LLC
Item No. 13c

Substation	Circuit	Date	Time Out CST	Time In CST	Duration	# Customers	Load (MW)	# Residential	# Commercial	# Industrial
South Park	7485B	2/16/2021	6:53	7:53	1:00	365	1	312	53	0
South Park	7485C	2/16/2021	6:53	7:54	1:01	667	5	502	165	0
South Park	7484B	2/16/2021	6:53	7:53	1:00	406	2	318	88	0
South Park	7484c	2/16/2021	6:53	7:54	1:01	509	3	386	123	0
Guidry Street	2848D	2/16/2021	6:53	7:56	1:03	1,123	5	962	161	0
Guidry Street	2848C	2/16/2021	6:53	7:57	1:04	463	2	323	140	0
Guidry Street	2848B	2/16/2021	6:54	7:56	1:02	1,225	6	907	318	0
Guidry Street	1848C	2/16/2021	6:54	7:58	1:04	685	3	565	117	3
Guidry Street	1848B	2/16/2021	6:54	7:58	1:04	1,745	7	1602	142	1
Ville Platte	6879	2/16/2021	7:01	8:00	0:59	2,502	19	2101	399	2
Ville Platte	6878	2/16/2021	7:01	7:59	0:58	127	12	108	18	1
Ville Platte	6877	2/16/2021	7:02	7:51	0:49	27	6	4	18	5
Manuel	3434	2/16/2021	7:03	8:55	1:52	1,190	6.5	1029	154	7
Manuel	3431	2/16/2021	7:03	9:21	2:18	3,009	16.7	2522	486	1
Eunice	3162	2/16/2021	7:20	9:23	2:03	3,265	22	2615	647	3
Eunice	3160	2/16/2021	7:20	9:23	2:03	2,097	24	1813	283	1
Eunice	3161	2/16/2021	7:21	9:22	2:01	1,497	6	1385	112	0
Oakdale	5890	2/16/2021	7:31	8:10	0:39	1,347	7	1343	4	0
						22,249	153.2			

Notes:

6:23	MISO called and issued a Firm Load Shed of 75mw until further notice in the Southernmost region West of Webre-Wells
6:31	MAD3 (RPS3) tripped, causing a loss of 600MW generation
6:46	MISO called and issued a Firm Load Shed of an additional 75mw until further notice for a total of 150mw
6:53	Cleco began shedding load
6:23	MISO called and issued a Firm Load Shed of 75mw until further notice in the Southern Most reason West of Webre-Wells
6:31	Rodemacher 3 was lost, for a loss of 606mw of generation
6:46	MISO called and issued a Firm Load Shed of an additional 75mw until further notice for a total of 150mw
6:53	Start of load shed
7:49	Miso called to issue a restore of 75mw
7:49	Restoration begins
8:45	Instructed to restore 10mw, BOISE came down 10MW
9:19	MISO issue operating instruction to restore the additional 75mw that was shed.
9:24	All load that was shed has been restored.

LOUISIANA PUBLIC SERVICE COMMISSION
FOLLOW-UP QUESTIONS TO ELECTRIC UTILITES ON WINTER STORM EVENT
RESPONSES OF CLECO POWER LLC
Item No. 13c

Substation	Circuit	Date	Time Out CST	Time In CST	Duration	# Customers	Load (MW)	# Residential	# Commercial	# Industrial
Ramsay	4079	2/16/2021	19:09	20:08	0:59	426	1.41	393	33	0
Ramsay	4078	2/16/2021	19:09	20:08	0:59	3,314	0	2905	409	0
Mandeville	4031	2/16/2021	19:09	20:08	0:59	3,893	17.8	3611	276	6
Franklinton	G811	2/16/2021	19:09	19:09	0:00	393	1.47	358	35	0
Franklinton	G821	2/16/2021	19:09	20:08	0:59	481	0	416	65	0
North Slidell	4400	2/16/2021	19:11	20:07	0:56	3,409	23.41	3036	370	3
North Slidell	4062	2/16/2021	19:23	20:06	0:43	3,833	18.05	3489	344	0
Slidell	J716	2/16/2021	19:23	20:06	0:43	425	11	379	44	2
Slidell	J727	2/16/2021	19:25	20:06	0:41	2,776	0	2428	348	0
						18,950	73.14			
							71.67			

Substation	Circuit	Date	Time Out CST	Time In CST	Duration	# Customers	Load (MW)	# Residential	# Commercial	# Industrial
Deridder	6005	2/16/2021	20:05	21:01	0:56	1,739	12.4	1533	194	12
Deridder	6001	2/16/2021	20:05	21:00	0:55	1,538	10	1507	29	2
Deridder	6000	2/16/2021	20:05	21:00	0:55	1,318	7	1291	24	3
Deridder	6004	2/16/2021	20:05	21:00	0:55	732	9	725	4	3
						5,327	38.4			
						24,277				

Notes:

18:43	MISO called and issued a Firm Load Shed of 66mw until further notice max Gen event step 5
19:09	Cleco began shedding load
19:50	MISO called to issue a partial restore of 32MW
20:06	First load shed restored and second load shed begins
20:41	MISO notified Cleco to restore remaining Load at the top of the hour (21:00)
21:01	Remaing load restored