LOUISIANA PUBLIC SERVICE COMMISSION
FOLLOW-UP QUESTIONS TO ELECTRIC UTILITES ON WINTER STORM EVENT
RESPONSES OF CLECO POWER LLC
Item No. 13

2/16/2021 Morning Load Shed Event Notifications:

2/14/2021 5:13 PM	MISO South Region Max Gen ALERT effective 02/15/2021 07:00 EST through 22:00 EST
2/15/2021 1:05 PM	Cold Weather Alert effective 02/13/2021 00:00 EST to 02/17/2021 23:59 EST
2/15/2021 1:41 PM	South Region Max Gen Warning effective 02/15/2021 18:00 EST until 23:59 EST
2/15/2021 5:05 PM	Cleco issues public appeal for energy conservation.
2/15/2021 8:55 PM	MISO is EXTENDING Max Gen Event - EEA 2 effective 02/15/2021 18:00 EST to 2359 EST
2/15/2021 11:55 PM	MISO South Region Max Gen Warning effective 02/16/2021 00:00 EST MISO is backing out of all of the steps taken in the Max Gen Emergency Event and will remain in a Max Gen Emergency Warning
2/16/2021 5:59 AM	Max Gen Event - EEA 2 Step 2a effective 02/16/2021 08:00 EST until 02/16/2021 14:00 EST
2/16/2021 6:23 AM	MISO called Cleco and issued a Firm Load Shed of 75mw until further notice in the Southernmost region West of Webre-Wells
2/16/2021 6:31 AM	Generating unit tripped offline, causing a loss of 600MW generation
2/16/2021 6:46 AM	MISO called and issued a Firm Load Shed of an additional 75mw until further notice for a total of 150mw
2/16/2021 6:53 AM	Cleco began shedding load
2/16/2021 7:49 AM	Miso called to issue a restore of 75mw
2/16/2021 7:49 AM	Restoration begins
2/16/2021 8:45 AM	Instructed to restore 10mw, due to industrial customer reducing load by 10MW
2/16/2021 9:19 AM	MISO issue operating instruction to restore the additional 75mw that was shed.
2/16/2021 9:20 AM	Cleco issues notification to customers regarding load shedding underway
2/16/2021 9:21 AM	Cleco issues notification to customers continuing request for energy conservation.
2/16/2021 9:24 AM	All load that was shed has been restored.

2/16/2021 Evening Load Shed Event Notifications:

2/16/2021 6:28 PM	Cleco issues public appeal for energy conservation.
2/16/2021 6:37 PM	Max Gen Event - EEA 2 Step 2c effective 02/16/2021 18:35 EST until 02/17/2021 01:00 EST
2/16/2021 6:42 PM	Max Gen Event - EEA 3 Step 5 effective 02/16/2021 19:40 EST until 02/17/2021 01:00 EST
2/16/2021 6:43 PM	MISO called and issued a Firm Load Shed of 66mw until further notice max Gen event step 5
2/16/2021 7:09 PM	Cleco begins shedding load
2/16/2021 7:30 PM	Cleco issues notification to customers that a load shedding event has started.
2/16/2021 7:50 PM	MISO contacted Cleco to issue partial restoration of 32MW.
2/16/2021 8:06 PM	Cleco restores first load shed block and begins shedding of second block
2/16/2021 8:41 PM	MISO notifies Cleco that remaining load can be restored at 9:00 PM.
2/16/2021 8:58 PM	Max Gen Event - EEA 2 step 2c effective 02/16/2021 22:00 EST until 02/17/2021 01:00 EST
2/16/2021 9:00 PM	Cleco issues notification to customers that load shedding event is finished.
2/16/2021 9:01 PM	All load has been restored.
2/16/2021 9:58 PM	Max Gen Event - EEA 2 step 2c effective 02/16/2021 22:00 EST until 02/17/2021 01:00 EST
2/16/2021 11:54 PM	Max Gen Event - EEA 0 step 1a effective 02/17/2021 00:00 EST until 02/17/2021 02:00 EST
2/17/2021 1:54 AM	Max Gen Alert effective 02/17/2021 02:00 EST until 02/17/2021 12:00 EST
2/17/21 9:23 AM	Cleco issues another public appeal for conservation of energy
2/17/2021 9:39 AM	The MISO Reliability Coordinator is extending the Maximum Generation Emergency Alert until 02/17/2021 23:00 EST
2/17/2021 12:18 PM	EXTENSION - MISO declares Conservative Operations for Reliability Coordinator Footprint through Saturday 2/20 16:00 EST
2/17/2021 1:01 PM	Cold Weather Alert Extended through Saturday
2/17/2021 3:53 PM	South Region Max Gen Event 2C - EEA 2 effective 02/17/2021 18:00 EST until 02/17/2021 23:00 EST
2/17/2021 9:18 PM	Max Gen Alert effective 02/17/2021 21:30 EST until 02/18/2021 12:00 EST. All actions taken between the Max Gen Event Step 2c down to a Max Gen Alert are released/backed out
2/18/2021 8:41 AM	MISO South Region Max Gen Alert Extension until 2/20/21 at 16:00
2/19/2021 11:00 AM	MISO South Max Gen Termination effective 02/19/2021 11:00 EST